

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPlicate  
(Other instructions on  
reverse side)

Form approved.  
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for each proposal.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		5. LEASE DESIGNATION AND SERIAL NO. NM 049739
2. NAME OF OPERATOR JACK L. McCLELLAN		6. IF INDIAN, ALLOTTEE OR TRIBE NAME
3. ADDRESS OF OPERATOR P. O. Box 848, ROSWELL, NEW MEXICO, 88201		7. UNIT AGREEMENT NAME
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface  660' FSL & 660' FEL		8. FARM OR LEASE NAME SUZANNE FEDERAL
14. PERMIT NO.		9. WELL NO. 1
15. ELEVATIONS (Show whether DF, RT, OR, etc.) 4008' G. L.		10. FIELD AND POOL, OR WILDCAT WILDCAT
		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA SEC. 23-T8S-R37E
		12. COUNTY OR PARISH 13. STATE ROOSEVELT NEW MEXICO

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

8-5/8" CASING

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

DECEMBER 30, 1968: DRILLED TO 4050'. SET 99 JOINTS OF 8-5/8" CASING (4056.73') AT 4050'. CEMENTED WITH 200 SACKS CLASS "C" CEMENT WITH 6% GEL, AND 100 SACKS CLASS "C" CEMENT WITH 2% CALCIUM CHLORIDE, 3 LARKIN CENTRALIZERS AND INSERT FLOAT. PLUG DOWN 12:00 P. M.

DECEMBER 31, 1968: WAITED ON CEMENT 20 HOURS. DRILLED PLUG AND PRESSURED UP TO 750 LBS. TESTED 30 MINUTES. PRESSURE HELD. DRILLING AHEAD.

DOWELL PERFORMED THE CEMENT WORK.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

OPERATOR

DATE JANUARY 2, 1969

(This space for Federal or State office use)

APPROVED BY

TITLE

APPROVED

DATE

CONDITIONS OF APPROVAL, IF ANY:

JAN 6 1969

\*See Instructions on Reverse Side  
J L GORDON  
ACTING DISTRICT ENGINEER