

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. K-6285
7. Unit Agreement Name
8. Farm or Lease Name Roosevelt "AN" State
9. Well No. 1
10. Field and Pool, or Wildcat Undesignated
12. County Roosevelt

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator Gulf Oil Corporation
3. Address of Operator P.O. Box 98; Andrews, Texas 79714
4. Location of Well UNIT LETTER B 660 FEET FROM THE North LINE AND 1980 FEET FROM THE East LINE, SECTION 32 TOWNSHIP 7-8 RANGE 36-E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 4139 KDB

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spud 12 1/4" hole at 2:00 P.M., 2-27-69. Drilled to 363'. Ran 12 jts of 8 5/8", 2 1/4", J-55 csg with Texas Pattern shoe and 3 centralizers. Set at 363' and cemented with 225 sz 2 1/2" CaCl. Circulated cement to surface. Plug down at 9:30 P.M., 2-27-69. W.O.C. 13 3/4 hours. Pressure tested 8 5/8" csg to 1000# for 30 minutes; pressure held. Started drilling out from under surface casing with a 7 7/8" hole at 12:45 PM, 2-28-69.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED E. J. Glavin TITLE Area Engineer DATE 3-4-69
APPROVED BY [Signature] TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY: