

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY OFFICE O. C. C.

SUBMIT IN TRIPPLICATE
(Other instructions on
reverse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM-0328425-A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

7. UNIT AGREEMENT NAME

2. NAME OF OPERATOR
R. R. Morrison

8. FARM OR LEASE NAME

Federal "B"

3. ADDRESS OF OPERATOR
c/o John L. Cox, 305 V&J Tower, Midland, Texas

9. WELL NO.

1

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

10. FIELD AND POOL, OR WILDCAT

Und. Mid. Allison Penn

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 29, T-8-S, R-36-E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

4522' GR

12. COUNTY OR PARISH

13. STATE

Roosevelt

N. M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

PULL OR ALTER CASING ☐

FRACTURE TREAT ☐

MULTIPLE COMPLETE ☐

SHOOT OR ACIDIZE ☐

ABANDON* ☐

REPAIR WELL ☐

CHANGE PLANS ☐

(Other) ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐

REPAIRING WELL ☐

FRACTURE TREATMENT ☐

ALTERING CASING ☐

SHOOTING OR ACIDIZING ☒

ABANDONMENT* ☐

(Other) ☐

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Spudded 17-1/2" hole at 1:00 P.M. 4-15-69. Cemented 12-3/4" casing at 402' w/375 sacks regular. Cement circulated. Plug down 9:15 P.M. on 4-15-69. W.O.C. 24 hours & pressure tested casing w/600# for 30 min. Test O.K. Cemented 8-5/8" casing 32# & 24# at 4040' w/400 sacks. Plug down 7:30 P.M. 4-20-69. W.O.C. 24 hours & pressure tested casing w/1000# for 30 minutes. Test O.K. Cemented 11.6# 4-1/2" casing w/450 sacks. Plug down 10:45 A.M. 5-14-69. W.O.C. 48 hours & pressure tested casing w/2000# for 30 min. Test O.K. Top cement behind casing by temperature survey 8080'. Acidized open hole w/2000 gal. 15% acid.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Agent

DATE

6-4-69

(This space for Federal or State office use)

APPROVED

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side
J. L. GORDON
ACTING DISTRICT ENGINEER