

DST #1 8657 - 8797

Tool open 35 minutes with very weak blo for 5 minutes

By-passed tool - no blow

Rec. 45' drlg mud.

Hydro. pressure in & out 4588 #

1 hr. 151P 1051 #

FP 375-480 #

1 hr. FSIP 690 #

DST #2 9520 - 9575

Tool open 1 hr. 10 min with very weak blow
for 10 minutes

By passed tool no blo

Recovered 5' mud

Hydro. in & out 5063 #

1 hr. 151P 150 #

FP 75 - 75 #

1 hr. FSIP 75 #

DST #3 9965 - 10061

No test - could not get in hole

#1-CARD Sec 23 75-34E DMD M. Sh/ten