

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

DEC 22 12 53 PM '69

5a. Indicate Type of Lease	State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.		

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator TOM L. INGRAM	8. Farm or Lease Name Baumgart
3. Address of Operator P. O. Box 1757 - Roswell, New Mexico 88201	9. Well No. 1
4. Location of Well UNIT LETTER <u>P</u> <u>660</u> FEET FROM THE <u>South</u> LINE AND <u>660</u> FEET FROM THE <u>East</u> LINE, SECTION <u>26</u> TOWNSHIP <u>8-S</u> RANGE <u>35-E</u> NMPM.	10. Field and Pool, or Wildcat Undesignated
15. Elevation (Show whether DF, RT, GR, etc.) 4154 GR	12. County Roosevelt

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

12-19-69 - T.D. 4087' - dolomite. Ran 11 joints 8-5/8" casing, 32#, K-55, (473.42'); 25 joints 8-5/8", 32#, H-40, (1070.46'); 4 joints 28#, H-40, (168.14'); 63 joints 24#, J-55, (2537.60') w/ Howco guideshoe & insert float & three latch-on centralizers. Set @ 4087' and cemented with 250 sx of Pozmix w/6% gel mixed with 3 sx calcium chloride & 11 sx salt. Incor neat. Plug down 4:30 p.m.

12-20-69 - Ran temperature survey. Top of cement on outside casing 3100. WOC 24 hours. Tested casing & shoe to 1000 psi for 30 minutes. Held O.K.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Tom L. Ingram TITLE Operator

DATE 12-22-69

APPROVED BY [Signature] TITLE SUPERVISOR DISTRICT 1

DATE DEC 22 1969

CONDITIONS OF APPROVAL, IF ANY: