

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 4039-D

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Nilo 702 JV-D

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Vada Penn

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

33, 8-S, 35-E

12. COUNTY OR PARISH

Roosevelt

13. STATE

N. M.

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

The Maurice L. Brown Co.

3. ADDRESS OF OPERATOR

Suite 200, Sutton Place Bldg., Wichita, Kan. 67202

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

510' FSL and 1980' FWL, Sec. 33, T-8-S, R-35-E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

4202 KB; 4190' GR

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

Repair Casing Leak

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

X

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

- 7-20-78 Squeeze cemented below RTTS packer set at 5527' with 200 sacks cement with 3600# and reversed out-no cement in returns.
7-21-78 to 7-22-78 Drilled out cement from 5343' to 5435'. Pressure tested casing to 1500#. o.k.
7-23-78 to 7-25-78 Swab tested casing to 5300'. No change in fluid level over night.
7-26-78 Sand pumped and cleaned out casing to 9748'.
7-27-78 Ran tubing with 4 3/4" bit and reversed out fill to TP of 9780' depth.
7-28-78 Installed pumping equipment and restored well to production.

18. I hereby certify that the foregoing is true and correct

SIGNED

Wm. M. Groesbeck

TITLE

District Engineer

DATE

3-26-79

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

2017-11-15

2017-11-15
2017-11-15
2017-11-15

2017-11-15

RECEIVED

(11/15/17)