

- 7-15-70 Blowing out rat hole. Rigging up FWA rig #3. Tied on 5½" csg. Pressured up to 1000#, held pressure. Picked up 100,000# of weight. Slips came out with about 8" of stretch in pipe. Pressured up to 1000#. :Held okay. Pulled up to 140,000#. Pipe stretched 32". Pressured up again. Left 1000# pressure 2½ hours, while waiting on Homeco to run spud bars. Ran spud bars to 6564'. Supposedly set down on the csg. swedge that was broken off in the hole there.
- 7-16-70 Picked up 2 7/8" drill pipe with overshot. Went in the hole to pick up csg. swedge at 6564'. Picked up 2 7/8" drill pipe. Ran overshot to 6555'. Could not catch anything in overshot. Welded on slips. Pulled 180,000#, 2' of stretch in pipe. 190,000#, 3' of stretch. 202,000#, 46" of stretch. Set slips in rotary at 150,000#. Ran free point to 9790'. Found pipe free down to 7500'. Pulled out of hole. Set Bradenhead slips at 100,000#. Went in hole with 2 7/8" drill pipe open ended. Went to 6675' with no trouble. Rotated free. Tripped out and picked up csg. scraper.
- 7-17-70 Tripped in hole to see if open all the way to bottom. Came out laying down 2 7/8" drill pipe. Ran Baker scraper on tbg. and went back to bottom. Displaced hole with fresh water and equalized acid ½ in and ½ out. Stood tbg. back.
- 7-19-70 Ran logging tool 3½ od 13' long, would not go. Picked up smaller tool, logged well. Tripped in with pump and packer, stopped by fluid at zpprox. 4000', would not by pass. Pulled out, picked up new packer 4.77 od. Tripped to bottom, ran okay. Pulled out, tried to perf, gun 4" o.d. 28' long. Ran gun to 5696' and gun stopped.
- 7-20-70 Pulled out of hole with perf gun, would not go. Ran tbg., displaced acid, stood tbg. in derrick, ran back off shot at approx. 7034'. Will drip up and lay down csg. 43 joints, 29 bad bend, others bowed. Last joint had long even bow.