

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE
OTHER INSTRUCTIONS
VERSE SIDEForm approved
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC-068124

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

L. Harris Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILD-CAT

Wildcat

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 22, T-7-S, R-35-E

12. COUNTY OR PARISH

Roosevelt

13. STATE

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.1. ☒ GAS
☐ OIL ☐ WATER ☐ OTHER

2. NAME OF OPERATOR

TEXACO Inc.

3. ADDRESS OF OPERATOR

P.O. Box 728 - Hobbs, New Mexico 88240

4. LOCATION OF WELL. Report location clearly and in accordance with any State requirements.*
Specify space 17 below:
a. Surface

1980' FSL and 660' FEL, Section 22, T-7-S, R-33-E

5. PERMIT NO.

Regular

6. ELEVATIONS (S. W. whether F.S., W., G.S., etc.)

4215' DF

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

1. FIRST WATER SHUT-OFF

2. PULL OR SETTING CASING

3. FRACTURE TREAT

4. MULTIPLE COMPLETION

5. SHOOT OR ACIDIZE

6. ABANDON*

7. REPAIR WELL

8. CHANGE PLANS

Other:

SUBSEQUENT REPORT OF:

9. WATER SHUT-OFF

10. REPAIRING WELL

11. FRACTURE TREATMENT

12. ALTERING CASING

13. SHOOTING OR ACIDIZING

14. ABANDONMENT*

15. OTHER

(NOTE: Report results of multiple completion or Well Completion or Recompletion Report and Log form.)

16. UNDEVELOPED, PROPOSED OR COMPLETED OPERATIONS. Clearly state oil pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.*

Total Depth 7960'
Plug Back Total Depth 7924'

4-1/2" OD casing cemented at 7960'.

Perforated 4-1/2" OD casing w/2 JSPP @ 7605' - 7614' & 7617' - 7626'.

Ran 2-3/8" OD tubing w/RTTS packer and set at 7542' w/tail pipe at 7635'.

Spot acid over perforations. Acidize perforations 7605' to 7626' w/1000 gals
15% NE Acid. Job complete 10:30 PM, October 17, 1970.

RECEIVED

OCT 22 1970

17. I hereby certify that the foregoing is true and correct

Assistant District

SIGNED

TITLE

Superintendent

DATE

October 19, 1970

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side