

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE
Other Instructions
Form 9-321Form approved.
Budget Bureau No. 42 R1424.

5. LEASE DESIGNATION AND SERIAL NO.

10-06812b

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

D. Harris Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILL CAT

Wildcat

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 22, T-7-S, R-35-E

12. COUNTY OR PARISH

Roosevelt

13. STATE

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepening plug back or a different reservoir.
Use APPLICATION FOR PERMIT on such proposals.)1. WELL ☒ GAS
WELL ☐ OTHER

2. NAME OF OPERATOR

TEXACO Inc.

3. ADDRESS OF OPERATOR

P. O. Box 728 - Hobbs, New Mexico 88240

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
Place in space 17 below.)

1980' FSL and 660' FEL, Section 22, T-7-S, R-35-E

14. PERMIT NO.

Regular

15. ELEVATION (Show whether DE, RL, OR, etc.)

4202 GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

WATER SHUT-OFF ☐PULL OR ALTER CASING ☐FRACURE TREAT ☐MULTIPLE COMPLETION ☐SHOOT OR ACIDIZE ☐ABANDON* ☐REPAIR WELL ☐CHANGE PLANS ☐(Other) ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒REPAIRING WELL ☐FRACURE TREATMENT ☐ALTERING CASING ☐SHOOTING OR ACIDIZING ☐ABANDONMENT* ☐(Other) ☐(NOTE: Report results of multiple completion on Well
Completion or Recore Completion Report and Log form.)17. (a) CABLE LOGGING OR COMPLETION OPERATIONS (Clearly state pertinent details, and give pertinent dates, including estimated date of starting any
work. If well is directionally drilled, give surface location and measured and true vertical depths for all markers and zones perti-
nent to this work.) *

Total Depth 4500'

11-3/4" OD 43# H-40 Smls. Casing Set At 360'

Ran 4484' (140 joints) 8-5/8" OD 32# casing and cemented at 4500' with 840 Sx.
TLM and 200 Sx. Class C w/10# salt/sx. Plug at 4460'. Job complete at 5:45 AM,
September 25, 1970.

Tested 8-5/8" OD casing w/1000# for 30 minutes from 5:30 AM to 6:00 AM,
September 26, 1970. Tested OK. Drilled out cement plug and re-tested w/1000#
for 30 minutes from 7:00 AM to 7:30 AM, September 26, 1970. Tested OK. Job
complete 7:30 AM, September 26, 1970.

RECEIVED

SEP 29 1970

U. S. GEOLOGICAL SURVEY
ARTESIA NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

Assistant District

TITLE

Superintendent

DATE September 28, 1970

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

RECEIVED

APR 10 1970

OIL CONSERVATION COMM.
WASHINGTON, D.C.