

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

Form approved
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐		5. LEASE DESIGNATION AND SERIAL NO. NM-2958
2. NAME OF OPERATOR D. B. Baxter & Associates		6. NAME OF LEASE City Service Federal
3. ADDRESS OF OPERATOR P. O. Box 4171, Midland, Texas		7. FIELD AND TOWN OR WILDCAT Undesignated Pennsylvanian
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 554' FSL & 2086' FEL Sec. 21		8. SEC. T. R. M. OR B. AND SURVEY OR LAND Sec. 21, T. 33 S. R-36-E
14. PERMIT NO.	15. ELEVATIONS (Show whether DF, RT, CR, etc.) 4101.4' GR	
16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data		12. COUNTY OR PARISH, STATE Roosevelt New Mexico

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
TEST WATER SHUT-OFF ☐	PULL OR ALTER CASING ☐	WATER SHUT-OFF ☐	REPAIRING WELL ☐
FRACTURE TREAT ☐	MULTIPLE COMPLETE ☐	FRACTURE TREATMENT ☐	ALTERING CASING ☐
SHOOT OR ACIDIZE ☐	ABANDON* ☐	SHOOTING OR ACIDIZING ☐	ABANDONMENT ☐
REPAIR WELL ☐	CHANGE PLANS ☐	(Other) ☐	(Other) ☐
(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log forms)			

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Spudded at 7:45 AM on 9/21/70. ran 422' of 10-3/4", 33# surface casing cemented with 350 sacks Regular calcium chloride. Plug down at 6 PM. W. O. C. 12 hours. Tested pipe 30 minutes at 1500# pressure. Test O.K.

On 9/26/70 ran 4091' of 32#, 20# at 12-1/2" mixed string of 8-5/8" intermediate casing; cemented with 350 sacks 2% calcium chloride with Baker shoe float and 3 centralizers. Plug down at 1:15 PM. W. O. C. 12 hours. Tested at 1500# pressure for 30 minutes. Test O. K.

On 10/18/70 ran 9754' of 17#, 5-1/2" casing; cemented with 400 sacks Inco Posmix A 2% Gel, 8# salt, 3/4" of 1% CFR-2 and mixed @ 14.4#/ft. Cement preceded with 500 gal. mud flush. Plug down at 12:30 AM. Tested at 1500# pressure for 30 minutes - test O.K. (Have 4 Larkin Centralizers at 9735', 9724'; 9704'; 9693'; 9672' and 953'.)

18. I hereby certify that the foregoing is true and correct.

SIGNED D. B. Baxter TITLE Agent DATE November 25, 1970

(This space for Federal or State office use)

APPROVED BY _____ TITLE _____

CONDITION: OF APPROVAL, IF ANY: