

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRI  
(Other instructio  
verse side)COPY TO O. C. C.  
Form Approved  
Budget Bureau No. 42-R1424

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		5. LEASE DESIGNATION AND SERIAL NO. NM016658
2. NAME OF OPERATOR TEXACO Inc.		6. IF INDIAN, ALLOTTEE OR TRIBE NAME -
3. ADDRESS OF OPERATOR P.O. Box 728 - Hobbs, New Mexico 88240		7. UNIT AGREEMENT NAME -
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface  660' FSL and 660' FWL, Section 23, T-7-S, R-35-E		8. FARM OR LEASE NAME Roland McLean Federal
14. PERMIT NO. Regular		9. WELL NO. 1
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 4193' GR		10. FIELD AND POOL, OR WILDCAT Undesignated
		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA 35- Sec. 23, T-7-S, R-3-E
		12. COUNTY OR PARISH Roosevelt
		13. STATE New Mexico

## 16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Total Depth 4800'  
11-3/4" OD 42# casing cemented at 365'

Ran 4786' (149 joints) 8-5/8" OD 24#, 28# and 32# casing and cemented at 4800' with 840 sx TLW and 300 sx Class C w/10# salt and 1/4# flocele/sx. Plug set at 4757'. Job complete 11:15 A.M., November 18, 1970.

Tested 8-5/8" OD casing w/1500# for 30 minutes from 11:15 AM to 11:45 AM, November 19, 1970. Tested OK. Drilled out cement plug and re-tested w/1500# for 30 minutes from 2:15 PM to 2:45 PM, November 19, 1970. Tested OK. Job complete 2:45 PM, November 19, 1970.

RECEIVED

NOV 23 1970

U. S. GEOLOGICAL SURVEY  
ARTESIA, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Assistant District  
Superintendent

DATE November 20, 1970

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:

ACCEPTED FOR RECORD

NOV 24 1970

\*See Instructions on Reverse Side  
GEOLOGICAL SURVEY  
HOBBS, NEW MEXICO

RECEIVED

DEC 1 1970

OIL CONSERVATION COMM.  
HOUSTON, N. H.