

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIP
(Other instruction
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 0497735

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

NCT-1

M.A. Cunningham Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Bravo (Wolfcamp) Undesignated

11. SEC., T., E., M., OR BLK. AND
SURVEY OR AREA

Sec. 26, T-7-S, R-35-E

12. COUNTY OR PARISH

13. STATE

Roosevelt

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)1. OIL WELL ☒ GAS WELL ☐ OTHER

2. NAME OF OPERATOR

TEXACO Inc.

3. ADDRESS OF OPERATOR

P.O. Box 728, Hobbs, New Mexico 88240

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

1,980' FNL and 660' FWL Section 26 U. S. GEOLOGICAL SURVEY

HOBBS, NEW MEXICO

14. PERMIT NO.

Regular

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

4,198' DF

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

TOTAL DEPTH 7,625'

8-5/8" OD 24# and 32# Casing Cemented at 4,800 feet.

Ran 7,611' (235 joints) 5-1/2" OD, 14, 15.5 and 17# casing and cemented at 7,625' with 400 sx TLW and 200 sx Chem Comp w/2% D8-R. Job complete 3:00 PM, January 11, 1971.

Tested 5-1/2" OD casing w/1500# for 30 minutes from 7:00 AM to 7:30 AM, January 14, 1971. Tested OK. Drilled out cement. Tested w/1500# for 30 minutes from 9:00 AM to 9:30 AM, January 14, 1971. Tested OK. Job complete 9:30 AM, January 14, 1971.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Assistant District
Superintendent

DATE

January 18, 1971

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:

ACCEPTED FOR RECORD

JAN 22 1971

U. S. GEOLOGICAL SURVEY
HOBBS, NEW MEXICO

*See Instructions on Reverse Side

NO. 00000000

RECEIVED
JAN 2 1971
U.S. DEPARTMENT OF JUSTICE
FEDERAL BUREAU OF INVESTIGATION

RECEIVED
JAN 2 1971
U.S. DEPARTMENT OF JUSTICE
FEDERAL BUREAU OF INVESTIGATION