

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE
(Other instructions
verse side)Form approved
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM0497735

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME NCT-1
M.A. Cunningham Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT
Bravo (Wolfcamp) Undesignated11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA
Sec. 26, T-7-S, R-35-E12. COUNTY OR PARISH
Roosevelt13. STATE
New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	14. PERMIT NO. Regular	15. ELEVATIONS (Show whether DF, RT, GR, etc.) 4186' GR
2. NAME OF OPERATOR TEXACO Inc.		
3. ADDRESS OF OPERATOR P. O. Box 728 - Hobbs, New Mexico 88240		
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1980' FNL and 660' FWL Section 26		

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Total Depth 4800'
11-3/4" OD 42# casing cemented at 366'

Ran 4783' (149 joints) 8-5/8" OD 24# and 32# casing and cemented at 4800' w/840
sx TLW followed w/300 sx Class C w/10# salt/sx and 1/4# flocele/sx. Plug at
4768'. Waited on cement 24 hours. Tested 8-5/8" OD casing w/1500# for 30 minutes
from 9:00 PM to 9:30 PM, December 25, 1970. Tested OK. Drilled out cement.
Tested w/1500# for 30 minutes from 11:00 PM to 11:30 PM, December 25, 1970. Tested
OK. Job complete 11:30 PM, December 25, 1970.

RECEIVED
DEC 30 1970
U. S. GEOLOGICAL SURVEY
ALBUQUERQUE, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Assistant District
Superintendent

DATE

December 28, 1970

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:

ACCEPTED FOR RECORD

JAN 4 1971

*See Instructions on Reverse Side

U. S. GEOLOGICAL SURVEY
HOBBS, NEW MEXICO