

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on reverse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

U.S.-N.M.-0145685

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Pan American Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Vada Penn

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

31, T-8-S, R-35-E

12. COUNTY OR PARISH 13. STATE

Roosevelt New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT--" for such proposals.)

1.

OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Western States Producing Company

3. ADDRESS OF OPERATOR

900 Bldg. of the Southwest Midland, Texas 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*

See also space 17 below.)
At surface

660 FSL & 660 FEL, Section 31

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, OR, etc.)

4207' GL

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) Drill, run & cmt. casing ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

1. Drilled 15" hole to 364'. Set 12 3/4" casing at 364' and cemented with 375 sacks. Cement circulated. WOC-18 hours. 12 3/4", 34#/ft, H-40.
2. Tested casing to 1000 psi, held ok. Drilled out cement and shoe. Drilled 11" hole to 4017'.
3. Ran 8 5/8" casing and set at 4017'. Cemented casing with 275 sacks. WOC-24 hours. 8 5/8", 24 & 32#/ft, K-55 & H-40
4. Tested casing to 1500 psi, held ok. Drilled out cement and shoe. Drilled 7 7/8" hole to 9810'.
5. Ran 5 1/2" casing to 9810' and cemented with 300 sacks of cement. Tested casing to 2500 psi, held ok. 5 1/2", 17# & 20#, K-55 & N-80.

18. I hereby certify that the foregoing is true and correct

SIGNED R. L. BennettTITLE Operations ManagerDATE 12-15-71

(This space for Federal or State office use)

APPROVED BY _____
CONDITIONS OF APPROVAL, IF ANY:

TITLE _____

*See Instructions on Reverse Side

RECEIVED FOR RECORD
DEC 16 1971
U. S. GEOLOGICAL SURVEY
HOBBS, NEW MEXICO