

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. 1T-4059

## SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name --
2. Name of Operator Western States Producing Company	8. Farm or Lease Name Amoco "36" State
3. Address of Operator 900 Bldg. of the Southwest, Midland, Texas 79701	9. Well No. 1
4. Location of Well UNIT LETTER <u>E</u> <u>660</u> FEET FROM THE <u>West</u> LINE AND <u>1980</u> FEET FROM THE <u>North</u> LINE, SECTION <u>36</u> TOWNSHIP <u>8-S</u> RANGE <u>34-E</u> NMPM.	10. Field and Pool, or Wildcat Vada (Penn)
15. Elevation (Show whether DF, RT, GR, etc.) 4251.5' KDB	12. County Roosevelt

16.

## Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐  
OTHER ☐

PLUG AND ABANDON ☐  
CHANGE PLANS ☐  
OTHER ☐

REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☒  
CASING TEST AND CEMENT JOBS ☒  
OTHER ☐  
ALTERING CASING ☐  
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Drilled 17 1/2" hole to 361' and set 12 3/4" casing at 361'. Cemented with 375 sacks. WOC - 18 hours. Casing weight - 34 lbs. per foot. Cement circulated.
2. Tested casing to 1000 psi, held o.k. Drilled 11" hole to 3950' and set 8 5/8" casing at 3950'. Cemented with 375 sacks. WOC - 24 hours. Tested casing to 1500 psi, held o.k. Casing weight - 34 lbs. per foot. H-40 and J-55.
3. Drilled 7 7/8" hole to 9670' and set 5 1/2" casing at 9670'. Cemented with 300 sacks, WOC - 24 hours. Tested casing to 2500 psi, held o.k. Casing weight 15.5, 17 and 20 lbs. per foot. Grade J-55 and N-80.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Joe D. Ramey TITLE Oper. Mgr. DATE 12-3-71

APPROVED BY Joe D. Ramey TITLE Dist. 1, Supv. DATE DEC 9 1971  
CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

1971

ONE COPY OF THE COMM.  
HQS. 10. 12.

RECEIVED

1971

ONE COPY OF THE COMM.  
HQS. 10. 12.