

1-15-80 13. Pulled tbg.
1-15-80 14. Layed down 137 jts.
1-16-80 15. Cut 8-5/8" csg at 245'. Casing did not move.
1-16-80 16. Cut 8-5/8" csg at 183'.
1-16-80 17. Pulled 5 jts 8-5/8" csg.
1-16-80 18. Ran tbg to 300'.
1-16-80 19. Spotted 80 sxs cmt.
1-17-80 20. Tagged plug at 105'.
1-17-80 21. Layed down 35 stands tbg.
1-17-80 22. Set 10 sxs cmt at surface.
1-17-80 23. Set marker.

OIL CONSERVATION DIV.

FEB 18 '80

RECEIVED