State of New Mexico ix /, Minerals and Natural Resources Departmen.

Form C-103 Revised 1-1-89

OIL CONSERVATION DIVISION DISTRICT P.O. Box 1980, Hobbs, NM 88240 WELL API NO. P.O. Box 2088 30-041-20617 DISTRICT II Santa Fe, New Mexico 87504-2088 P.O. Drawer DD. Artesia, NM 88210 5. Indicate Type of Lease FEE X STATE DISTRICT III 1000 Rio Brazos Rd., Aztec, NM 87410 6. State Oil & Gas Lease No. SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A 7. Lease Name or Unit Agreement Name DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.) Type of Well: MET S WELL -OTHER State SWD 2. Name of Operator & Well No. Devon Energy Corporation (Nevada) #1 Address of Operator 9. Pool same or Wildcat 20 North Broadway Suite 1500 Oklahoma City, OK Tucker Ranch SUD Well Location B : 660 Feet From The Unit Letter __ north 1980 Line and east Feet From The Line hip T7S Range R33E

10. Elevation (Show whether DF, RKB, RT, GR, etc.) Township Roosevelt **NMPM** County 44001 Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data 11. NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF: PERFORM REMEDIAL WORK PLUG AND ABANDON **REMEDIAL WORK** ALTERING CASING **TEMPOFIARILY ABANDON CHANGE PLANS** COMMENCE DRILLING OPNS. PLUG AND ABANDONMENT **PULL OR ALTER CASING** CASING TEST AND CEMENT JOB OTHER: OTHER: 12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103. On 1/18/94, we commenced operations to plug and abandon this well. We cut-off the bolts, removed the wellhead and tagged out of the hole with the tubing and packer. The next day, we tagged in the hole with the tubing to 3845'. We mixed and pumped 70 sx of Class "C" cement. The next day, we tagged in the hole with the tubing to 3508' and tagged the top of the cement plug. We tagged out of the hole with the tubing to 60'. We mixed and pumped 15 sx Class "C" cement. We shutdown for 4 days to wait on cement. On 1/25/94, we cut the head, installed the dry hole marker and cleaned location. The location has been inspected by OCD personnel. Engineering Technician Debby O'Donnell TELEPHONE NO. 552-4511 TYPE OR PRINT NAME (This space for State Use) APR 14 1994! OR & GAS INSPINIOR APTROVED BY DATE CONDITIONS OF APPROVAL, IF ANY:

RECENTA

MAR 2 1 1994

OFFICE