

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator Ike Lovelady, Inc. (Petromark Resources Company)		8. Farm or Lease Name Lignum
3. Address of Operator P. O. Drawer 2666, Midland, TX 79702		9. Well No. 1
4. Location of Well UNIT LETTER <u>A</u> . <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>660</u> FEET FROM THE <u>East</u> LINE, SECTION <u>35</u> TOWNSHIP <u>8-S</u> RANGE <u>37-E</u> N.M.P.M.		10. Field and Pool, or Wildcat South Bluitt-SA Pool
15. Elevation (Show whether DF, RT, GR, etc.) 3994.2 GR		12. County Roosevelt

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Pulled tubing out of hole.
2. Set C.I.B.P. @ 4,750'.
3. Ran tubing to 4,750'.
4. Set 10 sx plug 4,750'-4,654'.
5. Set 40 sx plug 2,100'-1,705'.
6. Set 40 sx plug 500'-105'.
7. Set 10 sx plug @ surface.
8. Installed dry hole marker.

Work commenced 12/7/85
Work completed 12/12/85
Location is cleaned up and ready for inspection.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Lynn E. Foster</u>	TITLE <u>Consulting Petroleum Engineer</u>	DATE <u>12/16/85</u>
APPROVED BY <u>Ronald M. [Signature]</u>	OIL & GAS INSPECTOR	DATE <u>APR 24 1986</u>
CONDITIONS OF APPROVAL, IF ANY		

RECEIVED
DEC 19 1985
C.C. 2
108-5-3-1-CE