

Harvill's Drill Stem Testing

NRM Petroleum Corp.
Operator

Archer #1
Well Name and No.

1
DST No.

RECORDER NO. 13545 DEPTH 4208 FT.

INITIAL SHUT-IN		
INITIAL FLOW TIME 13 MINUTES		
O (MIN)	LOG T + O/O	PRESSURE (PSIG)

2	0.875	587
4	0.628	674
6	0.500	770
8	0.419	880
10	0.361	985
12	0.318	1075
14	0.285	1131
16	0.258	1171
18	0.236	1192
20	0.217	1208
22	0.201	1220
24	0.187	1233
26	0.176	1242
28	0.165	1249

EXTRAPOLATED PRESSURE: 1383.4 PSI
SLOPE: 806 PSI/LOG CYCLE
POINTS USED 5