

Harvill's Drill Stem Test_g

NRM Petroleum Corp.
Operator

Archer #1
Well Name and No.

1
DST No.

RECORDER NO. 13545 DEPTH 4208 FT.

FINAL SHUT-IN
TOTAL FLOW TIME 73 MINUTES

O (MIN)	LOG T + O/O	PRESSURE (PSIG)
8	1.005	1322
16	0.745	1339
24	0.606	1343
32	0.516	1345
40	0.451	1347
48	0.401	1348
56	0.362	1349
64	0.330	1350
72	0.304	1351
80	0.281	1351
88	0.262	1352
96	0.245	1352
104	0.230	1352
112	0.217	1352
120	0.206	1352
125	0.199	1352

EXTRAPOLATED PRESSURE: 1357.7 PSI
SLOPE: 24 PSI/LOG CYCLE
POINTS USED 15