

## OIL CONSERVATION DIVISION

P. O. BOX 2688  
SANTA FE, NEW MEXICO 87501Form C-103  
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Wallace Oil & Gas, Inc.	8. Farm or Lease Name Tucker
3. Address of Operator 50 Penn Place, Suite 850, Okla. City, OK 73118	9. Well No. 1
4. Location of Well UNIT LETTER <u>K</u> <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>5</u> TOWNSHIP <u>7S</u> RANGE <u>33E</u> N.M.P.M.	10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) Gr. 4409', KB 4430	12. County Roosevelt

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

## NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

## SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1-6-84 7:00 p.m. Spudded with 17 1/2" bit.  
Commenced drilling operations.1-8-84 Drilled to 400'. Set 13 3/8", 54.50#, J55 casing at 398'.  
Cemented with 400 sxs Class C, 2% CACL 2. Displaced with water, circulated  
150 sxs cement to surface. Bumped plug at 700#, held for 30 min., held OK.

WOC 18 hrs.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Eddie Seay TITLE Production Sec. DATE Jan. 11, 1984APPROVED BY ORIGINAL SIGNED BY EDDIE SEAY TITLE OIL & GAS INSPECTOR DATE JAN 16 1984

CONDITIONS OF APPROVAL, IF ANY: