

UNITED STATES N. M. OIL & GAS COMMISSION
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT
DOUGLAS, NEW MEXICO 88240

Budget Bureau No. 1004-0135
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. ☐ OIL WELL ☒ GAS WELL ☐ OTHER		6. LEASE DESIGNATION AND SERIAL NO. NM-52629	
2. NAME OF OPERATOR Manzano Oil Corporation (505/623-1996)		7. IF INDIAN, ALLOTTEE OR TRIBE NAME	
3. ADDRESS OF OPERATOR P.O. Box 2107, Roswell, NM 88202-2107		8. FARM OR LEASE NAME Boyd Federal	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 1650' FSL & 330' FEL Section 17		9. WELL NO. 1	
14. PERMIT NO. 30-041-20816		10. FIELD AND POOL, OR WILDCAT South Prairie San Andres	
15. ELEVATIONS (Show whether SF, RT, GR, etc.) 4108'		11. SEC., T., R., M., OR BLM. AND SURVEY OR AREA Sec 17, T8S, R36E	
		12. COUNTY OR PARISH Roosevelt	13. STATE NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
TEST WATER SHUT-OFF	☐	WATER SHUT-OFF	☐
FRACTURE TREAT	☐	FRACTURE TREATMENT	☐
SHOOT OR ACIDIZE	☐	SHOOTING OR ACIDIZING	☐
REPAIR WELL	☐	(Other) Running Production Casing	☒
(Other)	☐	(Note: Report results of multiple completion or Well Completion or Recompletion Report and Log form.)	
PULL OR ALTER CASING	☐	REPAIRING WELL	☐
MULTIPLE COMPLETE	☐	ALTERING CASING	☐
ABANDON*	☐	ABANDONMENT*	☐
CHANGE PLANS	☐		

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

6/3/87 thru
6/9/87

Finished drilling 7-7/8" hole to total depth 5100'. Ran 124 joints (5126.84') of 5-1/2" 14# J55 ST&C 8 rd. casing. Set and cemented @ 5098' with 225 sacks Class H 50/50 POZ mix with 5# salt. Plug down @ 10:00 p.m. 6/9/87. Tested casing to 2000#, held OK. Note: worked pipe up & down while cementing. Released rotary rig @ 11:30 p.m. 6/9/87. Waiting on completion unit.

Did not run any tests (DST's, cores, etc.)



18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Jackie Midkiff/Prod. Clerk DATE 6/15/87

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:

ACCEPTED FOR RECORD
PETER CHESTER

JUN 23 1987

*See Instructions on Reverse Side