

(SUBMIT IN TRIPLICATE)

Land Office **NM-0463-A**

Lease No.

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

RECEIVED

JUN 23 1960

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PUMP OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	

INDICATE ABOVE BY CHECK MARKS: **TEXACO Inc. - PO Box 352**

Lease No. **116401**
Kinahan-Federal

Midland, Texas

June 21,

60

1

660

XX

1980

19

20

Well No. **1** is located **660** ft. from **XX** line of sec. **20**

SW 1/4, SE 1/4, Sec. 20

T-15-S R-30-E

NMPH

Undesignated

Chaves

New Mexico

3989

The elevation of the derrick floor above sea level is **3989** ft.

DETAILS OF WORK

State casing and equipment details, show sizes, weights, and lengths of casing and tool joints; indicate mudding job, cementing points, and all other important proposed work.

Ran 2941' of 8 5/8" O.D. Casing, 24,000 lb, J-55, 8R, and cemented at 2959' with 600 Sx. 4% gel plus 200 Sx. regular incor. Cement Circulated. Plug at 2925'. Job complete 2:15 P.M. June 18, 1960.

Tested 8 5/8" O.D. Casing with 1000 PSI for 30 minutes from 3:00 to 3:30 P.M. June 19, 1960. Tested O.K. Drilled cement plug and re-Tested with 1000 PSI for 30 minutes from 6:00 to 6:30 P.M. June 19, 1960. Tested O.K. Job complete 6:30 P.M. June 19, 1960.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company

TEXACO Inc.

Address

PO Box 352

J. G. Blevins, Jr.

Midland, Texas

By

Assistant District Superintendent

Title

