

N. M. OIL CONS. COMMISSION

P. O. BOX 1980

HOBBS, NEW MEXICO 88240

SUBMIT IN TRIPPLICATE
(Other instructions on reverse side)Form approved
12/27/1983Form approved.
Budget Bureau No. 42-R1424.UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

5. LEASE DENOMINATION AND SERIAL NO.

NM-32409

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Sam Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., W., OR BLK. AND
SURVEY OR AREA

Sec. 28-T15S-R30E

12. COUNTY OR PARISH 13. STATE

Chaves

NM

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)1. ☐ OIL ☒ GAS ☐ OTHER

2. NAME OF OPERATOR

McClellan Oil Corporation

3. ADDRESS OF OPERATOR

P.O. Drawer 730, Roswell, NM 88202

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

660 FNL and 330 FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DT, ST, GR, etc.)

4012' D.F.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐ABANDON WELL ☐

(Other)

PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☒

(Other) casing and cement

REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐☒17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)
(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

- 1/12/86 Drilled out to 2990'. Squeezed old water injection perfs w/500 gals Flo-chek and 300 sx class "H" w/2% CaCl₂.
- 2/20/86 Cleaned out to 10,500'. Logged w/CNL-LDT. Ran 10,489' 4½", 11.60 lb/ft N-80 and J-55 casing. Cemented w/700 sx class "H" cmt w/.5% Halad-22A, .3% CFR-3 and 5 lb/sx KCL. WOC-18 hrs. Nipple up well head. TOC by temp survey at 8,300'.
- 2/27/86 Rig up completion unit. Run CBL. Perfed 10,363', 65', 67'. Acidized w/500 gals 15% MCA acid. Slight gas show. Set CIBP at 10,300' w/20' cement on plug.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Operations Manager

DATE March 4, 1986

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

ACCEPTED FOR RECORD
PETER W. CHESTER
DATE

MAR 10 1986

BUREAU OF LAND MANAGEMENT

*See Instructions on Reverse Side