



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Budget Bureau No. 42-R358.4
Approval expires 12-31-60.

Land Office **MM-0338A**
Lease No. _____
Unit _____

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	I
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

TEXACO Inc., P. O. Box 352
Midland, Texas

July 10, 1959

PERRY FEDERAL
Well No. **3** is located **1820** ft. from **TX** line and **2140** ft. from **W** line of sec. **29**

NE 1/4, SW 1/4, Sec. 29 **15-S** **30-E** **NMPH**
(Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Little Lucky Lake **Chaves** **New Mexico**
(Field) (County or Subdivision) (State or Territory)
(Devonian)

The elevation of the derrick floor above sea level is **3964** ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

TD - 2930'
13 3/8" O.D. casing set at 458'
Ran 2916' of 9 5/8" OD casing and cemented at 2930' with 1500 sz. 1/2 Gal and 200 sz. regular cement. Cement circulated. Plug at 2890'. Job complete 12:30 P.M. 7-8-59.
Tested 9 5/8" OD casing with 1000 PSI for 30 minutes from 2:00 P.M. to 2:30 P.M. 7-9-59. Tested OK. Drilled cement plug and retested with 1000 PSI for 30 minutes from 5:00 P.M. to 5:30 P.M. July 9, 1959. Job complete 5:30 P.M. July 9, 1959.
Tested OK.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **TEXACO Inc.**
Address **P. O. Box 352**
Midland, Texas
J. G. Elevation, Jr.

By
Title **Assistant District Superintendent**