

(SUBMIT IN TRIPPLICATE)

Land Office ArtesiaLease No. NM-01171HOBBS OFFICE 000  
Unit \_\_\_\_\_UNITED STATES  
DEPARTMENT OF THE INTERIORGEOLOGICAL SURVEY  
1962 JUL 30 AM 7:16

## SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO A.....	Plug and abandon.....	X

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA.)

Lease No. 205289  
K. McIntosh FederalTEXACO Inc. P. O. Box 728  
Hobbs, New Mexico July 25, 1961Well No. 2 is located 330 ft. from N line and 1980 ft. from E/W line of sec. 34SE/4, SW/4, Sec. 34 T-15-S R-30-E NMPM  
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)Undesignated Chaves New Mexico  
(Field) (County or Subdivision) (State or Territory)

RECEIVED

JUL 27 1962

The elevation of the derrick floor above sea level is 4008 ft.

## DETAILS OF WORK

D. C. C.  
ARTESIA OFFICE

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Subject well was plugged and abandoned, TD - 3215', as follows:

1. Bottom of 4-1/2" casing was cemented with 200 sx, cement was drilled out to plug back depth of 3213', cast iron bridge plug was set at 2750', spot 2 sx cement on top of bridge plug, hole was filled with heavy mud between plugs.
  2. Spot 25 sx plug at perforations, 2665' to 2675', and 2713' to 2719'.
  3. Cut off 4-1/2" casing at approximately 1650', recover same.
  4. Spot 15 sx cement plug from 50' below to 50' above top of non-recoverable 4-1/2" casing.
  5. Spot 15 sx cement plug at the surface inside 7-5/8" O.D. casing, install 4" marker 4' above ground level as per U.S.G.S. regulations and clean location for inspection.
- Plug and abandon complete 4:00 P.M. July 23, 1961.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company TEXACO Inc.Address P. O. Box 728Hobbs, New MexicoJ. G. Blevins, Jr.By J. G. Blevins, Jr.  
Title Assistant District Superintendent