

	x		

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Artesia

Lease No. NM-01171

Unit -----

1961 AUG 1 AM 9 : 18

SUNDRY NOTICES AND REPORTS ON WELLS JUL 20

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....
NOTICE OF INTENTION TO ABANDON WELL.....	Plug and abandon.....

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Lease No. 205289
K. McIntosh Federal

TEXACO Inc. P. O. Box 728
Hobbs, New Mexico July 25, 19 61

Well No. 2 is located 330 ft. from N line and 1980 ft. from E line of sec. 34

SE/4, SW/4, Sec.34 T-15-S R-30-E NMPM
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)

-----Undesignated-----Chaves-----New Mexico-----
(Field)(County or Subdivision)(State or Territory)

The elevation of the derrick floor above sea level is 4008 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Subject well was plugged and abandoned, TD - 3215', as follows:

1. Bottom of 4-1/2" casing was cemented with 200 sx, cement was drilled out to plug back depth of 3213', cast iron bridge plug was set at 2750', spot 2 sx cement on top of bridge plug, hole was filled with heavy mud between plugs.
2. Spot 25 sx plug at perforations, 2665' to 2675', and 2713' to 2719'.
3. Cut off 4-1/2" casing at approximately 1650', recover same.
4. Spot 15 sx cement plug from 50' below to 50' above top of non-recoverable 4-1/2" casing.
5. Spot 15 sx cement plug at the surface inside 7-5/8" O.D. casing, install 4" marker 4' above ground level as per U.S.G.S. regulations and clean location for inspection.

Plug and abandon complete 4:00 P.M. July 23, 1961.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company TEXACO Inc.

Address P. O. Box 728

Hobbs, New Mexico

J. G. Blevins, Jr.

By [Signature]

Title Assistant District Superintendent

