



(SUBMIT IN TRIPLICATE)

 UNITED STATES  
 DEPARTMENT OF THE INTERIOR  
 GEOLOGICAL SURVEY
Land Office New MexicoLease No. 02674Unit 24

## SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL	<u>Plug, Abandon, &amp; Remove Casing</u>	<u>X</u>

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Federal Union

April 26, 1956Well No. 1 is located 1780 ft. from (N)  
(S) line and 589.4 ft. from (E)  
(W) line of sec. 7Lot 3 of Sec. 7  
( $\frac{1}{4}$  Sec. and Sec. No.)11-S  
(Twp.)31-E  
(Range)10-PN  
(Meridian)Apache Spring (Wolfcamp)  
(Field)Chaves  
(County or Subdivision)New Mexico  
(State or Territory)The elevation of the derrick floor above sea level is 4159 ft.

## DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Removed all surface and in hole equipment. Hole was loaded with sand and jet flakes. Ran 2" tubing to set a plug composed of 35 sacks of cement bottomed @7865.85 (RMB). Top of plug 7505 (RMB) or 294' of cement. Ran shots @5250' and jacked pipe loose. Removed 5 1/2" casing from 5250' (RMB). Ran 2" tubing to 5250 and set 35 sacks of cement. Bottom of cement 5250' (RMB). Ran 35 sacks cement @3128. Ran shots @750' and jacked 9-5/8" casing loose. Removed 750' of 9-5/8" casing. Ran 35 sacks of cement, bottom of which was set @800'. Ran 13' of cement @top of well. A 4" pipe 10' long was set with four feet above the ground level with the top of the pipe capped, having the necessary permanent information as to well number, location and serial number. Worked completed 4-16-56

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company The Atlantic Refining CompanyAddress Box 1838Denver City, Texas

By

Roman A. CarrTitle District Superintendent