



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office

Lease No. **LC - 064900**

Unit

2:31

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	XX
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

November 27, 1956

Federal-Medlin

Well No. **11-17** is located **2310** ft. from **XX** line and **2310** ft. from **E** line of sec. **17**

SE/4 Section **17** **T-15-S** **R-31-E** **N.M.P.M.**
(¼ Sec. and Sec. No.) (Twp.) (Range) (Meridian)

Caprock Queen **Chaves** **New Mexico**
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is **Unknown at present** ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Drilled 7-7/8" hole to 3160 feet and cemented 5-1/2" O.D. 14# and 15.5#, J-55, new and used sals. casing at 3158.5 feet with 200 sx. 4/8 gel cement with 200 cu. ft. Strata-Crete added.

Waited on cement 24 hours. Nippled up and tested casing with 1000# for 30 minutes - O.K.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **Union Oil Company of California**Address **619 West Texas Avenue****Midland, Texas**

By

*R. W. Yarbrough*Title **Drilling Supt.**