

NEW MEXICO OIL CONSERVATION COMMISSION

MISCELLANEOUS REPORTS ON WELLS HOBBS OFFICE OCC

(Submit to appropriate District Office as per Commission Rule 1106)

1959 AUG 31 PM 3:19

COMPANY

Neville G. Penrose, (Inc.)

Box 988, Eunice, New Mexico

LEASE A.L. Estate WELL NO. 2A UNIT S 20 T 15S R 31E  
DATE WORK PERFORMED August 9, 1959 POOL Caprock Queen

This is a Report of: (Check appropriate block) ☐ Results of Test of Casing Shut-off  
☐ Beginning Drilling Operations ☒ Remedial Work  
☐ Plugging ☐ Other \_\_\_\_\_

Detailed account of work done, nature and quantity of materials used and results obtained.

Drilled 7 7/8" hole to 3163'. Ran 5 1/2", 14#, used casing to 3163'. Cemented with 160 sacks cement. WOC 48 hrs. Tested cement and plugs with 1000 PSI for 1 hour. Cement and plugs held. Drilled out cement.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. \_\_\_\_\_ TD \_\_\_\_\_ PBD \_\_\_\_\_ Prod. Int. \_\_\_\_\_ Compl Date \_\_\_\_\_  
Tbng. Dia \_\_\_\_\_ Tbng Depth \_\_\_\_\_ Oil String Dia \_\_\_\_\_ Oil String Depth \_\_\_\_\_  
Perf Interval (s) \_\_\_\_\_  
Open Hole Interval \_\_\_\_\_ Producing Formation (s) \_\_\_\_\_

RESULTS OF WORKOVER:

|                                 | BEFORE | AFTER |
|---------------------------------|--------|-------|
| Date of Test                    | _____  | _____ |
| Oil Production, bbls. per day   | _____  | _____ |
| Gas Production, Mcf per day     | _____  | _____ |
| Water Production, bbls. per day | _____  | _____ |
| Gas-Oil Ratio, cu. ft. per bbl. | _____  | _____ |
| Gas Well Potential, Mcf per day | _____  | _____ |
| Witnessed by _____              |        |       |

(Company)

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name Alan J. Hughes  
Title Superintendent  
Date Aug 31 1959

Name Blaine G. Neice  
Position Agent  
Company Neville G. Penrose, Inc.