

## NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103  
(Rev 3-55)

## MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

Name of Company <b>Ambassador Oil Corporation</b>		Address <b>Box 326, Caprock, New Mexico</b>	
Lease <b>North Caprock Queen Unit #2</b>	Well No. <b>4-1</b>	Unit Letter <b>F</b>	Section <b>1</b>
Date Work Performed <b>19 March 1960</b>		Pool <b>Caprock Queen</b>	County <b>Chaves</b>
Township <b>13 S</b>		Range <b>31 E</b>	

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations   
 ☐ Casing Test and Cement Job   
 ☐ Other (Explain):  
☐ Plugging   
 ☐ Remedial Work   
 **XX Frac Treatment**

Detailed account of work done, nature and quantity of materials used, and results obtained.

Treated well with sand frac process. Loaded hole with salt water, broke down formation at 1900# treated with 7500 gal. salt water with 1/40 lb/gal fluid loss additive and 15,000# 20-40 sand (2 lb/gal) flushed hole with 100 bbl. salt water. Well treated at 20.8 BFM at ave. press 1375#.

Increased injectivity of well from 80 BMD @ 1100# to 759 BMD @ 1040#

Witnessed by	Position	Company
--------------	----------	---------


## FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

## ORIGINAL WELL DATA

D F Elev.	T D	P B T D	Producing Interval	Completion Date
Tubing Diameter	Tubing Depth	Oil String Diameter <b>5 1/2"</b>	Oil String Depth	
Perforated Interval(s) <b>None</b>				
Open Hole Interval			Producing Formation(s) <b>Queen</b>	

## RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover	<b>water injection well</b>					
After Workover						

OIL CONSERVATION COMMISSION		I hereby certify that the information given above is true and complete to the best of my knowledge.	
Approved by 	Name <b>Donald N. Layton</b>		
Title <b>Project Supervisor</b>	Position <b>Project Supervisor</b>		
Date	Company <b>Ambassador Oil Corporation</b>		

