

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. B-10416

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name North Caprock Queen Unit No. 2
2. Name of Operator Anadarko Production Company	8. Farm or Lease Name Tract No. 18
3. Address of Operator P. O. Box 67 Loco Hills, New Mexico 88255	9. Well No. 2
4. Location of Well UNIT LETTER <u>I</u> , <u>1930</u> FEET FROM THE <u>South</u> LINE AND <u>360</u> FEET FROM THE <u>East</u> LINE, SECTION <u>12</u> TOWNSHIP <u>13 S</u> RANGE <u>31 E</u> NMPM.	10. Field and Pool, or Wildcat Caprock Queen
15. Elevation (Show whether DF, RT, GR, etc.) 4375 GL	12. County Chaves

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input checked="" type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <u>Convert to Injection</u> <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Intend to clean well out to TD with reverse drilling equipment, set and cement 100' 4 1/2" OD 12.6# Hydril FJ liner from TD 3050 to 2950, let cement set 72 hours and test to 2000 psi, run GR log and perforate Queen sand at approx. 3026-36, run tubing with tension packer set approx. 3000', connect well and convert to water injection in accordance with NMOCC Order WFX No. 341.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>D. R. Leyton</u>	TITLE <u>District Superintendent</u>	DATE <u>24 August 1970</u>
APPROVED BY <u>[Signature]</u>	TITLE <u></u>	DATE <u></u>
CONDITIONS OF APPROVAL, IF ANY:		

RECEIVED

AUG 31 1970

4-1-00 10:00 AM