

| | |
|------------------------|--|
| NO. OF COPIES RECEIVED | |
| DISTRIBUTION | |
| SANTA FE | |
| FILE | |
| U.S.G.S. | |
| LAND OFFICE | |
| OPERATOR | |

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

| |
|--|
| 5a. Indicate Type of Lease |
| State <input checked="" type="checkbox"/> Fee <input type="checkbox"/> |
| 5. State Oil & Gas Lease No. |
| E-417 |

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

| | |
|---|----------------------------------|
| 1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Water Injection Well | 7. Unit Agreement Name |
| 2. Name of Operator | No. Central Caprock Queen |
| 3. Address of Operator | 8. Farm or Lease Name |
| Great Western Drilling Company | Unit 13 |
| 4. Location of Well | 9. Well No. |
| P. O. Box 1659, Midland, Texas 79701 | 2 |
| UNIT LETTER B , 660 FEET FROM THE North LINE AND 1980 FEET FROM | 10. Field and Pool, or Wildcat |
| THE East LINE, SECTION 13 TOWNSHIP 13-S RANGE 31-E N.M.P.M. | Caprock Queen |
| 15. Elevation (Show whether DF, RT, GR, etc.) | 12. County |
| 4403 GR | Chaves |

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

| | |
|--|--|
| NOTICE OF INTENTION TO: | SUBSEQUENT REPORT OF: |
| PERFORM REMEDIAL WORK <input type="checkbox"/> | REMEDIAL WORK <input type="checkbox"/> |
| TEMPORARILY ABANDON <input type="checkbox"/> | COMMENCE DRILLING OPNS. <input type="checkbox"/> |
| PULL OR ALTER CASING <input type="checkbox"/> | CASING TEST AND CEMENT JOB <input type="checkbox"/> |
| OTHER <input type="checkbox"/> | OTHER <input type="checkbox"/> |
| PLUG AND ABANDON <input type="checkbox"/> | ALTERING CASING <input type="checkbox"/> |
| CHANGE PLANS <input type="checkbox"/> | PLUG AND ABANDONMENT <input checked="" type="checkbox"/> |

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On 6-23-70 a 25 sack cement plug was set at 3043'. Pulled 40 joints of tubing and shut well in overnight; plug held OK. Loaded hole with mud, shot and pulled 591' of 7" casing. Set 25 sack cement plugs at 591' and 316'. Set 10 sack plug and marker at the surface. Plugging operations completed 7-1-70.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

| | | |
|-----------------------------------|-----------------------------|---------------------------|
| SIGNED <u>R. I. Comstock</u> | TITLE <u>Chief Engineer</u> | DATE <u>July 13, 1970</u> |
| APPROVED BY <u>John W. Runyan</u> | TITLE <u>Geologist</u> | DATE <u>FEB 24 1971</u> |
| CONDITIONS OF APPROVAL, IF ANY: | | |

RECEIVED

JUL 1 1970

OIL CONSTRUCTION CO. LTD.
HONG KONG