

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. B-10419
7. Unit Agreement Name No. Central Caprock Queen
8. Farm or Lease Name Unit 13
9. Well No. 1
10. Field and Pool, or Wildcat Caprock Queen
12. County Chaves

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator Great Western Drilling Company
3. Address of Operator P. O. Box 1659, Midland Texas 79701
4. Location of Well UNIT LETTER A , 660 FEET FROM THE North LINE AND 660 FEET FROM THE East LINE, SECTION 13 TOWNSHIP 13-S RANGE 31-E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 4388 T/Csg.

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On 6-17-70 a 25 sack cement plug was set at 3047'. Pulled 40 joints of tubing and shut well in overnight; bottom plug did not hold. Set another 25 sack plug at 3047' and again plug failed. Set a third 25 sack plug at 3047', plug held OK. Loaded hole with mud, pulled tubing, shot and pulled 1009' of 5-1/2" casing. Set 25 sack cement plugs at 1009' and 306', and a 10 sack plug and marker at the surface. Plugging operations completed 6-23-70.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u><i>R.I. Comstock</i></u> R.I. Comstock	TITLE <u>Chief Engineer</u>	DATE <u>July 1, 1970</u>
APPROVED BY <u><i>John W. Ryan</i></u>	TITLE <u>Geologist</u>	DATE <u>FEB 24 1971</u>
CONDITIONS OF APPROVAL, IF ANY:		