

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
B-10418-28

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator	No. Central Caprock Queen
Great Western Drilling Company	8. Farm or Lease Name Unit 14
3. Address of Operator	9. Well No.
P. O. Box 1659 Midland, Texas 79701	13
4. Location of Well	10. Field and Pool, or Wildcat
UNIT LETTER M , 660 FEET FROM THE West LINE AND 660 FEET FROM	Caprock Queen
THE South LINE, SECTION 14 TOWNSHIP 13-S RANGE 31-E NMPM.	
15. Elevation (Show whether DF, RT, GR, etc.)	12. County
4421 GR	Chaves

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>
CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On 6-8-70 a 25 sack cement plug was set at 3028'. Pulled 40 joints of tubing and shut well in overnight; plug held OK. Loaded hole with mud, pulled tubing, cut and pulled 1225' of 5-1/2" casing. Set 25 sack cement plugs at 1225' and 290', set a 10 sack cement plug and a marker at the surface. Plugging operations completed 6-11-70.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED R. I. Comstock TITLE Chief Engineer DATE June 17, 1970

APPROVED BY John W. Runyan TITLE Geologist DATE FEB 24 1971

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

JUN 18 1970
OIL CONSERVATION COMM.
HOBBS, N. M.