

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
E-4191

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator	No. Central Caprock Queen
Great Western Drilling Company	8. Farm or Lease Name Unit 14
3. Address of Operator	9. Well No.
Great Western Drlg - Box 1659, Midland, Texas 79701	15
4. Location of Well	10. Field and Pool, or Wildcat
UNIT LETTER 0 , 660 FEET FROM THE South LINE AND 1980 FEET FROM	Caprock Queen
THE East LINE, SECTION 14 TOWNSHIP 13-S RANGE 31-E NMPM.	
15. Elevation (Show whether DF, RT, GR, etc.)	12. County
4412 T/Tbg. Head	Chaves

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data			
NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On 6-26-70 a 25 sack cement plug was set at 3036'. Pulled 40 joints of tubing and shut well in overnight; plug did not hold. Set another 25 sack plug on top of first plug and shut well in overnight; plug held OK. Loaded hole with mud, shot and pulled 1209' of 5-1/2" casing. Set 25 sack cement plugs at 1209' and 316'. Set 10 sack plug and marker at the surface. Plugging operations completed 6-30-70.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u><i>R. I. Comstock</i></u>	R. I. Comstock	TITLE <u>Chief Engineer</u>	DATE <u>July 13, 1970</u>
APPROVED BY <u><i>John W. Runyan</i></u>		TITLE <u>Geologist</u>	DATE <u>FEB 24 1971</u>
CONDITIONS OF APPROVAL, IF ANY:			

RECEIVED

JUL 1 1970
OIL CONSERVATION COMM.
HOFFS, H. B.