

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. <b>B-399</b>

## SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <b>Water Injection Well</b>	7. Unit Agreement Name <b>No. Central Caprock Queen</b>
2. Name of Operator <b>Great Western Drilling Company</b>	8. Farm or Lease Name <b>Unit 14</b>
3. Address of Operator <b>P. O. Box 1659 Midland, Texas 79701</b>	9. Well No. <b>14</b>
4. Location of Well UNIT LETTER <b>N</b> , <b>1982.8</b> FEET FROM THE <b>West</b> LINE AND <b>660</b> FEET FROM THE <b>South</b> LINE, SECTION <b>14</b> TOWNSHIP <b>13-S</b> RANGE <b>31-E</b> NMPM.	10. Field and Pool, or Wildcat <b>Caprock Queen</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>4417 T/Tbg. head</b>	12. County <b>Chaves</b>

### Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

### SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>
CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On 6-24-70 a 25 sack cement plug was set at 3030'. Pulled 30 joints of tubing and shut well in overnight, plug held OK. Loaded hole with mud, shot and pulled 590' of 5-1/2" casing. Set 25 sack cement plugs at 590' and 180'. Set 10 sack plug and marker at the surface. Plugging operations completed 6-29-70.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED R.I. Comstock TITLE Chief Engineer DATE July 17, 1970

APPROVED BY John W. Rungan TITLE Geologist DATE July 17, 1970

CONDITIONS OF APPROVAL, IF ANY: