

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
B-399	

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator		No. Central Caprock Queen
3. Address of Operator		8. Farm or Lease Name Unit 14
P. O. Box 1659 Midland, Texas 79701		9. Well No.
4. Location of Well		11
UNIT LETTER K 1982 FEET FROM THE West LINE AND 1980 FEET FROM		10. Field and Pool, or Wildcat
THE South LINE, SECTION 14 TOWNSHIP 13-S RANGE 31-E NMPM.		Caprock Queen
15. Elevation (Show whether DF, RT, GR, etc.)		12. County
4412 T/Tbg. Head		Chaves

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On 6-2-70 a 25 sack cement plug was set at 3036'. Pulled 40 joints of tubing and shut well in overnight; plug held ok. Loaded hole with mud, pulled tubing and pulled 1196' of 5-1/2" casing. Set a 25 sack cement plug at 1196', a 25 sack plug at 173' and a 10 sack plug and marker at the surface. Plugging operations completed 6-10-70.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED R. I. Comstock TITLE Chief Engineer DATE June 17, 1970

APPROVED BY John W. Runyan TITLE Geologist DATE FEB 24 1971

CONDITION OF APPROVAL, IF ANY:

RECEIVED

JUN 18 1970

OIL CONSERVATION CO. INC.
HOBBES, N. H.