

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. B-10419
7. Unit Agreement Name No. Central Caprock Queen
8. Farm or Lease Name Unit 14
9. Well No. 5
10. Field and Pool, or Wildcat Caprock Queen
12. County Chaves

SUNDY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Water Injection Well
2. Name of Operator Great Western Drilling Company
3. Address of Operator P. O. Box 1659 Midland, Texas 79701
4. Location of Well UNIT LETTER E , 1980 FEET FROM THE North LINE AND 660 FEET FROM THE West LINE, SECTION 14 TOWNSHIP 13-S RANGE 31-E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 4425 T/Tbg. Head

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

On 5-15-70 a 25 sack cement plug was set at 3,030'. Pulled 45 joints of tubing and shut well in overnight; plug held OK. Loaded hole with mud, shot and recovered 1,207' of 5-1/2" casing. Set 25 sack cement plugs at 1,207' and 254'. Set 10 sack cement plug and marker at surface. Plugging operations completed 5-18-70.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED R.I. Comstock TITLE Chief Engineer DATE June 2, 1970

APPROVED BY John W. Remyan TITLE Geologist DATE FEB 24 1971
CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

JUN 3 1970

OIL CONSERVATION COMM.
HOBBS, N. M.