

DUPLICATE

Form C-103  
(Revised 3-55)

SEP 15 PM 3:46

NEW MEXICO OIL CONSERVATION COMMISSION  
MISCELLANEOUS REPORTS ON WELLS  
(Submit to appropriate District Office as per Commission Rule 1106)

COMPANY Gulf Oil Corporation - Box 2167, Hobbs, N. M.  
(Address)

LEASE Chaves State "B" D WELL NO. 1 UNIT G S 22 T 13-S R 31-E  
DATE WORK PERFORMED Sept. 10-11, 1955 POOL Caprock Queen

This is a Report of: (Check appropriate block) ☒ Results of Test of Casing Shut-off  
☐ Beginning Drilling Operations ☐ Remedial Work  
☐ Plugging ☐ Other \_\_\_\_\_

Detailed account of work done, nature and quantity of materials used and results obtained.

Ran 92 Jts (3023') 4-1/2" OD 9.50# Gr J-55 SS casing. Set and cemented at 3033' with 75 sacks regular cement. Plug at 2997'. Maximum pressure 500#. Job complete by Howco 1:15PM 9-10-55.

After waiting over 30 hours, tested 4-1/2" casing with 1000# for 30 minutes. There was no drop in pressure. Drilled cement plug from 2997' to 3033'. Tested below casing shoe with 400# for 30 minutes. No drop in pressure.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. \_\_\_\_\_ TD \_\_\_\_\_ PBD \_\_\_\_\_ Prod. Int. \_\_\_\_\_ Compl Date \_\_\_\_\_  
Tbng. Dia \_\_\_\_\_ Tbng Depth \_\_\_\_\_ Oil String Dia \_\_\_\_\_ Oil String Depth \_\_\_\_\_  
Perf Interval (s) \_\_\_\_\_  
Open Hole Interval \_\_\_\_\_ Producing Formation (s) \_\_\_\_\_

RESULTS OF WORKOVER:

	BEFORE	AFTER
Date of Test	_____	_____
Oil Production, bbls. per day	_____	_____
Gas Production, Mcf per day	_____	_____
Water Production, bbls. per day	_____	_____
Gas-Oil Ratio, cu. ft. per bbl.	_____	_____
Gas Well Potential, Mcf per day	_____	_____
Witnessed by _____		

(Company)

OIL CONSERVATION COMMISSION  
Name C. M. Linder  
Title Engineer District 1  
Date SEP 16 1955

I hereby certify that the information given above is true and complete to the best of my knowledge.  
Name [Signature]  
Position Asst. Area Supt. of Prod.  
Company Gulf Oil Corporation