

- 2-13-76 Ran 3-7/8" Concave Kutrite mill, 6-3-1/8" DC, 1-3-3/4" stabilizer on 2" tbg. Tagged fish @ 1850'. Milled 6" in 2½ hrs. - milling on rubber part of time. POH. Ran magnet & rec. small pieces of steel. Ran 3-1/8" lead impress. block. Impress block showed opening of approx 2" in diameter. Ran 3-3/4" x 1½" tapered Kutrite mill. Milled 7½ Feet in 4 hrs. having trouble w/rubber. Rec. steel cuttings & rubber. Shut down @ 1858' w/mill partially plugged. Received verbal approval from NMOCC Representative Mr. Jerry Sexton to plug at present depth.
- 2-14-76 Pulled fishing & milling tools. Ran tbg open ended to 1835'. Released PU & RU. Rigged up csg pullers.
- 2-16-76 Spotted 35 sx plug @ 1858'. Pulled tbg. RU csg jacks. Shot pipe at 1152'-1025'. Rec. 31 jts 4½" 9.5#/ft H-40 csg (1022.23'). Ran tbg. Tagged top of plug at 1315' (543' plug). Displaced hole with mud. Spotted 40 sx 1315-925'. Spotted 25 sx plug 336'-221'. Pulled tbg. NMOCC did not witness..
- 2-17-76 Set 10 sx plug at surface with dry hole marker.

PLUGGED AND ABANDONED 2-17-76.