



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Las Cruces
Lease No. 12 068474
Unit Government #8*
Cities Service Oil Co.

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....
NOTICE OF INTENTION TO ABANDON WELL.....	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

August 2, 1954

Well No. 6 is located 660 ft. from N line and 660 ft. from E line of sec. 3
32 33 3 14-1 31-1 R7N
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Drikey-moon (Tt.) Chaves New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 4415 ft. 2F

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Total depth 3033' bed sand. Van Hecel 3 1/2" open hole bridge plug set at 3006'. Van 96 joints, 3002' of 5 1/2" casing set at 3003 and cemented with 200 sacks of cement. Plug was down at 1:45 P.M., July 30, 1954. Satisfactory casing shut-off test was made after allowing cement to set 48 hours. Top of cement by temperature survey was 2390'. The 2 5/8" OD 24# casing was reinstalled. Drilling was resumed.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Cities Service Oil company
Address Box 97
Hobbs, New Mexico
By [Signature]
Title Asst. Division Supt.

