| Form 9-331 a (Feb. 1251) | | Land Office LAB Cruces |
|------------------------------------|--|------------------------|
| | (SUBMIT IN TRIPLICATE) | Loase No. 12 068474 |
| | UNITED STATES DEPARTMENT OF THE INTERIOR GEOLOGICAL SURVEY | Unit GOVERNMENT SOR |

Budget Bureau 42-R358.3. Approval expires 12-31-55.

1

SUNDRY NOTICES AND REPORTS ON WELLS

| NOTICE OF INTENTION TO DRILL | SUBSEQUENT REPORT OF WATER SHUT-OFF |
|--|--|
| NOTICE OF INTENTION TO CHANGE PLANS | |
| NOTICE OF INTENTION TO TEST WATER SHUT-OFF. | SUBSEQUENT REPORT OF ALTERING CASING |
| NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL | SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR |
| NOTICE OF INTENTION TO SHOOT OR ACIDIZE | SUBSEQUENT REPORT OF ABANDONMENT |
| NOTICE OF INTENTION TO PULL OR ALTER CASING | SUPPLEMENTARY WELL HISTORY |
| NOTICE OF INTENTION TO ABANDON WELL | |
| | |

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

| | | | | June 21 , | 19.54 |
|-------------------------------------|----------------|--|--------------|---|-------|
| Well No | 660 ft. | from $\left\{ \begin{matrix} N \\ \mathbf{\hat{x}} \end{matrix} \right\}$ line and | 660 ft. from | $\begin{bmatrix} \mathbf{E} \\ \mathbf{W} \end{bmatrix}$ line of sec. | 10 |
| NE FE 10 (1/2 Sec. and Sec. No.) | 145 (Twp.) | (Range) | (Meridian) | - | |
| D ricksy- veen (Field) | Chav | County or Subdivision) | (Sta | te or Territory) | |

The elevation of the derrick floor above sea level is 4419 ft. (Cround)

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

T.D.3040' Anhydrite. Ban 96 9/10 joints 3037.96' of $5\frac{1}{2}$ 00 14/ 8% J-55 00 casing set at 3040' and commuted with 150 sacks of regular commut. Hined 15 sacks of aquagel with 75 barrel of water and pumped ahead of commut. Plug was down 6:30 P.M. June 17, 1954. The 8 5/8" 00 24% SR J-55 50 Casing was reclaimed. Commute vas allowed to set approximately 60 hours before testing for shut-off. The bole was bailed dry and no fluid entered the $5\frac{1}{2}$ " casing during a 30 minute period and test was satisfactory. Drilling remused.

| I understand that | : this plan of work must receive approval in writing b | y the Geological Survey before operations may be commenced. |
|-------------------|--|---|
| Company | Cities Service Oil Company | |
| Address | Box 97 | |
| ····· | Hobbs, Men Hexico | By <u>Sector</u> |
| | | Title sivision lerk |

. U. S. GOVERNMENT PRINTING OFFICE $= 16^{-1}8437\pi5$