

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

Mar 9 10 25 AM '65

5a. Indicate Type of Lease	State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	<b>H-8251</b>	

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator <b>Cabot Corporation</b>	8. Farm or Lease Name <b>McAlester State "B"</b>
3. Address of Operator <b>P. O. Box 4395, Midland, Texas</b>	9. Well No. <b>1</b>
4. Location of Well UNIT LETTER <b>L</b> <b>660</b> FEET FROM THE <b>West</b> LINE AND <b>2130</b> FEET FROM THE <b>South</b> LINE, SECTION <b>28</b> TOWNSHIP <b>8-S</b> RANGE <b>33-E</b> NMPM.	10. Field and Pool, or Wildcat <b>Undesignated</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>4380.9 Ground</b>	12. County <b>Chaves</b>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Set 4-1/2" 11.60# H-80 & J-55 New Casing @ 9132'.
2. Cemented with 200 sacks Regular cement.
3. Plug down 3-3-65. WOC 24 hours.
4. Tested casing with 1000 PSI for 30 minutes. Tested O. K.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Perry C. Ogden TITLE Dist. Prod. Sup't. DATE 3-8-65

APPROVED BY  TITLE  DATE   
CONDITIONS OF APPROVAL, IF ANY: