

|                              |  |                                      |       |
|------------------------------|--|--------------------------------------|-------|
| COUNTY CHAVES                |  | FIELD Tobac-Pennsylvanian STATE N.M. |       |
| OPR CABOT CORPORATION        |  | MAP                                  |       |
| 3 Signal-State               |  |                                      |       |
| Sec. 29, T-8-S, R-33-E       |  | CO-ORD                               |       |
| 1980' fr S & E Lines of Sec. |  |                                      |       |
| Spud 7-2-64                  |  | CLASS                                |       |
| Comp 9-14-64                 |  | EL 4391                              |       |
|                              |  | FORMATION                            | DATUM |
| CSG & SX - TUBING            |  | LOG:                                 |       |
| 13 3/8" 403' 375             |  | Anhy 1860                            |       |
| 8 5/8" 3630' 350             |  | Yates 2370                           |       |
| 4 1/2" 9140' 200             |  | SA 3560                              |       |
|                              |  | Abo 7337                             |       |
|                              |  | Bough "C"                            |       |
| LOGS EL GR RA IND HC A       |  | 9070                                 |       |
|                              |  | TD 9140'                             |       |

IP Bough "C" Perfs 9082-86' Pmpd 133 BOPD + 1150 BW. Pot. Based on 24 hr test, gravity 44., GOR 1520.

Distribution limited and publication prohibited by subscribers' agreement.  
Reproduction rights reserved by Williams & Lee Scouting Service, Inc.

CONT. A. W. Thompson PROP DEPTH 9250' TYPE  
DATE

F.R. 7-9-64  
PD 9250' - Pennsylvanian  
Contractor - A. W. Thompson  
7-13-64 Drlg. 4611'.  
7-20-64 Drlg. 7148' 1m.  
7-27-64 Drlg. 8380' 1m.  
8-3-64 TD 9085', prep to Drill.  
Att. DST @ 9085', pkr failed.  
8-10-64 TD 9140', prep to perf.  
DST 9083-9105', open 3 hrs,  
Rec 3200' oil + 5100' salt wtr,  
30 min ISIP 2959#, FP 1673-2975#,  
45 min FSIP 2975#.  
8-17-64 TD 9140', swbg.  
Perf 9082-94' W/4 SPF  
Ac. 2000 gals.  
Swbd 10-12 BFPH (Tr. oil & gas)

8-24-64 TD 9140', prep to RU Pump.  
Squeezed perfs 9082-94' W/100 sx.  
Re-Perf 9082-86' W/4 SPF  
Ac. 500 gals 9082-86'  
Swbd 12 BFPH, W/sli show oil.  
8-31-64 TD 9140', RU Pump.  
9-8-64 TD 9140', prep to test on pump.  
9-14-64 TD 9140', tstg. on pump.  
Pmpd 133 BO + 1067 BW/24 hrs.  
9-21-64 TD 9140', COMPLETED.