

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

OCT 12 2 33 PM '65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>

5. State Oil & Gas Lease No.

**K-2573**

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name <b>None</b>
2. Name of Operator <b>Southern Petroleum Exploration, Inc.</b>	8. Farm or Lease Name <b>State I</b>
3. Address of Operator <b>Box 1434, Roswell, New Mexico</b>	9. Well No. <b>1</b>
4. Location of Well UNIT LETTER <b>D</b> <b>660</b> FEET FROM THE <b>North</b> LINE AND <b>660</b> FEET FROM THE <b>West</b> LINE, SECTION <b>4</b> TOWNSHIP <b>8-S</b> RANGE <b>33-E</b> NMPM.	10. Field and Pool, or Wildcat <b>Chavez</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>4411 GR</b>	12. County <b>Chaves</b>

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Ran 4500' of 4-1/2" J&L, 10.50#, J-55, ST&C, new casing. Cemented with 350 sacks Incon Por w/2% gel and 8# salt per sack. Used Baker Guide Shoe and Float Valve - 6 centralizers. Plug down 12:42 A.M. 10/8/65. Waited 18 hrs. for cement to set. Tested casing with 1000# for 30 minutes. Held okay. Temperature survey found Top of Cement at 3300'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED B.C. Nick TITLE District Land Manager DATE 10/11/65

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: