

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NOTICE O.D.C.
NEW MEXICO OIL CONSERVATION COMMISSION

FEB 10 1 02 PM '66

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. NM 5144
7. Unit Agreement Name
8. Farm or Lease Name State 5-8-33
9. Well No. 2
10. Field and Pool, or Wildcat Chaveroo-San Andres
12. County Chaves

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator Champlin Petroleum Company Non-Operator: Warren American Oil Company
3. Address of Operator P. O. Box 1797, Midland, Texas
4. Location of Well UNIT LETTER A , 660' FEET FROM THE North LINE AND 660' FEET FROM THE East LINE, SECTION 5 TOWNSHIP 8-S RANGE 33-E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 4417' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input checked="" type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER Spudding <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Sitton & Norton Drilling Company spudded at 3:15 P.M. 2-7-66. Drilled 12-1/4" hole to 376'. Set 8-5/8", 20# Limited Service Casing @ 370'. Cemented with 250 sacks of reg. neat 2% calcium chloride & 1/4# gel flake per sack. Circulated cement. Plugged down @ 10:00 P.M. 2-7-66. Tested 8-5/8" casing & Blow-Out Preventer to 800# with water. O.K. @ 4:00 P.M. 2-9-66.

Drilling 7-7/8" hole below surface casing.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>H. N. Brown</u>	TITLE <u>District Superintendent</u>	DATE <u>2-9-66</u>
APPROVED BY <u>[Signature]</u>	TITLE <u>SUPERVISOR DISTRICT</u>	DATE <u>FEB 11 1966</u>
CONDITIONS OF APPROVAL, IF ANY:		