

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER- <u>Drilling</u>	5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
2. Name of Operator PAN AMERICAN PETROLEUM CORPORATION	5. State Oil & Gas Lease No.
3. Address of Operator Box 68, Hobbs, New Mexico	7. Unit Agreement Name
4. Location of Well UNIT LETTER <u>E</u> <u>1980</u> FEET FROM THE <u>North</u> LINE AND <u>660</u> FEET FROM THE <u>West</u> LINE, SECTION <u>3</u> TOWNSHIP <u>8S</u> RANGE <u>30E</u> N.M.P.M.	8. Firm or Lease Name <u>CROSBY "C"</u>
	9. Well No. <u>1</u>
	10. Field and Pool, or Wildcat <u>CATO San Andres</u>
15. Elevation (Show whether DF, RT, GR, etc.)	12. County <u>Chaves</u>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Cactus Drilg Co spudded 12 1/4" hole, 1:30 PM, 10-6-66.
8 7/8" OD 24# J-55 Casing was set at 458' w/ 300 sf.
Cement circulated. After N.O.C 18 hours tested
casing w/ 1000 psi for 30 minutes. Test O.K.
Redrilled hole to 7 7/8" at 458' and resumed
drilling operations.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Area Supt DATE 10-10-66

0+2-NMCCC-A
1-N SW

APPROVED BY
1- SWD
CONDITIONS OF APPROVAL, IF ANY:
1- RRY

TITLE _____ DATE _____