

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

JAN 6 11 44 AM '67

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

SUNDRY NOTICES AND REPORTS ON WELLS <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</small>		5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		5. State Oil & Gas Lease No.
2. Name of Operator H. L. Brown, Jr.		7. Unit Agreement Name
3. Address of Operator 704 Vaughn Building, Midland, Texas		8. Farm or Lease Name O'Brien
4. Location of Well UNIT LETTER D , 660 FEET FROM THE North LINE AND 660 FEET FROM THE West LINE, SECTION 7 TOWNSHIP 9-S RANGE 30-E NMPM.		9. Well No. 1
15. Elevation (Show whether DF, RT, GR, etc.) 4061.4' GR		10. Field and Pool, or Wildcat Wildcat
12. County Chaves		

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/> CHANGE PLANS <input type="checkbox"/> OTHER <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/> COMMENCE DRILLING OPNS. <input type="checkbox"/> CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/> PLUG AND ABANDONMENT <input type="checkbox"/> OTHER <input type="checkbox"/>
---	--	--	---

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

On December 10, 1966, ran 3289' of new 4-1/2", 9.5#, J-55, ST&C casing and cemented with 100 sacks of Incor plus 75% of 1% of CFR2 and 150 sacks of Incor Neat cement. Plug down at 11:15 A.M. W. O. C. 18 hours. Tested at 5:15 P.M. on December 11, 1966 for 30 minutes at 1000 pounds pressure - test O. K.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED R. Busby TITLE Agent DATE Dec. 29, 1966

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: