

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

HOBBS OFFICE O.C.C.  
 NEW MEXICO OIL CONSERVATION COMMISSION  
 Orig&2cc: CCC, Art. 11 37 11 67  
 cc: Regional Office  
 cc: Partner-Tenneco Oil Co.  
 cc: file

Form C-103  
 Supersedes Old  
 C-102 and C-103  
 Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

### SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
 USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Sinclair Oil & Gas Company	8. Farm or Lease Name L. C. HARRIS
3. Address of Operator P. O. Box 1920, Hobbs, New Mexico 88240	9. Well No. 2
4. Location of Well UNIT <u>A</u> <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>660</u> FEET FROM <u>East</u> LINE, SECTION <u>22</u> TOWNSHIP <u>8S</u> RANGE <u>30E</u> NMPM.	10. Field and Pool, or Wildcat Cato-San Andres Lxt.
15. Elevation (Show whether DE, RT, GR, etc.)	12. County Chaves

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

#### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

#### SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

5-13-67 Spud 12-1/4" hole @ 10:45 AM 5-13-67, drilled surface and red bed to 450'.  
 Ran 8-5/8" OD 24# J-55 casing set @ 450' and cemented w/300 sacks Class C, 1/4#  
 flo sol plus 2% Ca. Chl. per sack. Cement circulated to surface. WOC 24 hrs.  
 5-14-67 Pressure tested casing to 1000# for 30 mins. Tested O.K.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Superintendent DATE 5-16-67

APPROVED BY [Signature] TITLE  DATE

CONDITIONS OF APPROVAL, IF ANY: